

UT-1 AEP Grounding PM FORM

EQ#: _____ Unit: _____ SN# _____ WO# _____ Date: _____

PM Cycle: 90 days

EQ	PM Item		Standard	Result	Comment
AEP Substation Grounding Test	1	TR-2	Under 5 Ω	_____ Ω	
	2	TR-3		_____ Ω	
	3	TR-21		_____ Ω	
	4	TR-22		_____ Ω	
	5	CB-1525		_____ Ω	
	6	CB-465		_____ Ω	
	7	CB-114		_____ Ω	
	8	CB-4365		_____ Ω	
	9	CB-444		_____ Ω	
	10	CB-455		_____ Ω	
	11	CB-75		_____ Ω	
	12	CB-595		_____ Ω	
	13	CB-8295		_____ Ω	
	14	CB-9615		_____ Ω	
	15	CB-960		_____ Ω	
	16	CB-6645		_____ Ω	
	17	CB-25		_____ Ω	

ACTION:

Supervisor Review: _____ Inspect By: _____

UT-1 AIS/Gate3 Grounding PM FORM

EQ#: _____ Unit: _____ SN# _____ WO# _____ Date: _____

PM Cycle: 90 days

EQ	PM Item		Standard	Result	Comment
AIS Substation Grounding Test	1	CB 52-311	Under 5 Ω	_____ Ω	
	2	CB 52-312		_____ Ω	
	3	CB 52-313		_____ Ω	
	4	CB 52-314		_____ Ω	
	5	CB 52-315		_____ Ω	
	6	CB 52-316		_____ Ω	
	7	CB 52-317		_____ Ω	
	8	CB 52-318		_____ Ω	
	9	CB 52-319		_____ Ω	
	10	CB 52-320		_____ Ω	
	11	CB 52-321		_____ Ω	
	12	CB 52-322		_____ Ω	
	13	CB 52-323		_____ Ω	
	14	CB 52-324		_____ Ω	
Gate 3 Substation Grounding Test	1	Tie-line1 pole	Under 5 Ω	_____ Ω	
	2	Tie-line2 pole		_____ Ω	

ACTION:

Supervisor Review: _____ Inspect By: _____