

138KV GIS 2920 DAYS/TA PM FORM

EQ#: _____ Unit: _____ SN# _____ WO# _____ Date: _____ PM Cycle: 2920 Days or TA

No	PM Item	Standard	Result	Comment
1	GIS Room Environment	1. Check A/C & lights condition	PASS ☐ Abnormal ☐	
		2. Temp: 65-80°F, Humidity: <65%	PASS ☐ Abnormal ☐ Temp: _____ Humidity: _____	
		3. Check for dust, water, smoke, corrosion, cracks or inflammable vapors	PASS ☐ Abnormal ☐	
		4. Check fireproofing and wall seals	PASS ☐ Abnormal ☐	
2	SF6 Gas	1. Density supervision function test	PASS ☐ Abnormal ☐	
		2. Check pressure	PASS ☐ Abnormal ☐	
		3. Filling gas if pressure is low or about to low	Before: _____ After: _____	
3	Circuit Breaker	1. Check for abnormal noise, dust, water, smoke, corrosion, cracks, signs of arcing, burning, melting, discoloration, grease or signs of SF6 leaks	PASS ☐ Abnormal ☐	
		2. Closing/Opening timing check (Follow OEM standard)	PASS ☐ Abnormal ☐	
		3. Test operation - Mechanical (spring working smooth, working correctly, no abnormal sound, no abnormal vibration)	PASS ☐ Abnormal ☐	
		4. Test operation - Electrical (open/close coil working, spring charging motor working)	PASS ☐ Abnormal ☐	
		5. Test operation – Protection Relay (simulate signal trip CB)	PASS ☐ Abnormal ☐	

		6. Visual check position indicator (close/open clear, window no blur, flag working)	PASS ☐ Abnormal ☐	
		7. Estimate contact condition (cumulated short-circuit current, short-circuit operations, permitted service life)	PASS ☐ Abnormal ☐	
4	Disconnecter earthing switch	1. Check for abnormal noise, dust, water, smoke, corrosion, cracks, signs of arcing, burning, melting, discoloration, grease or signs of SF6 leaks	PASS ☐ Abnormal ☐	
		2. Test operation – End position (contact pin in right position, no lagging, position indicator responds correctly)	PASS ☐ Abnormal ☐	
		3. Test operation - Mechanical (no abnormal sound, no obvious resistance, consistent motion stroke, bearing and connecting rod clearance normal)	PASS ☐ Abnormal ☐	
		4. Test operation - Electrical (open/close coil working, control power normal, interlock normal)	PASS ☐ Abnormal ☐	
		5. Determine Number of Operations	Count: _____	
		6. Check motor running time normal	PASS ☐ Abnormal ☐	
		7. Estimate contact condition (contact pin in right position, motor time normal)	PASS ☐ Abnormal ☐	
5	Make-proof earthing switch	1. Check for abnormal noise, dust, water, smoke, corrosion, cracks, signs of arcing, burning, melting, discoloration, grease or signs of SF6 leaks	PASS ☐ Abnormal ☐	
		2. Test operation – End position (contact pin in right position, no lagging, position indicator responds correctly)	PASS ☐ Abnormal ☐	
		3. Test operation - Mechanical (no abnormal sound, no obvious resistance, consistent motion stroke, bearing and connecting rod clearance normal)	PASS ☐ Abnormal ☐	

		4. Test operation - Electrical (open/close coil working, control power normal, interlock normal)	PASS ☐ Abnormal ☐	
		5. Determine Number of Operations	Count: _____	
		6. Check motor running time normal	PASS ☐ Abnormal ☐	
		7. Estimate contact condition (contact pin in right position, motor time normal)	PASS ☐ Abnormal ☐	
		8. Check Dash-pot function (movement speed decrease significantly when approaches to end point, no metallic knocking sound, oil level normal)	PASS ☐ Abnormal ☐	
6	Grounding Test	Grounding wire test (resistance < 5 Ω)	PASS ☐ Abnormal ☐	
7	Complete PM	1. THM check	PASS ☐ Abnormal ☐	
		2. Close the cabinet and door	PASS ☐ Abnormal ☐	

- PM Result: PASS ✓ Abnormal X; Abnormal condition can explain in comment
- Make sure to record all the PM result and follow the SOP standard
- Only record if ΔT higher than 4° C (7.2 ° F), Follow NEMA Standard Table 100.18

Rev. 0

Manager:_____ **Engineer:**_____ **Review By:**_____ **Inspect By:**_____