

DC CHARGER 365 DAYS PM FORM

EQ#: _____ Unit: _____ SN# _____ WO# _____ Date: _____ PM Cycle: 365 Days

Unit		PM Item	Standard	Result	Comment
DC Charger	1	Cabinet (External/Internal) Cleaning & Inspection	No dust; No discoloration; Components free of corrosion; Terminal connections tight with no looseness; Filter capacitors show no deformation or leakage; Clean or replace filters as required	PASS ☐ Abnormal ☐	
	2	Rectifier Input Voltage & Current Measurement	1. Rated voltage (____ V) $\pm 10\%$ 2. Rated current (____ A) within specified range	PASS ☐ Abnormal ☐	
	3	Rectifier Output Voltage & Current Measurement	1. Float voltage (____ V) $\pm 0.5\%$. 2. Equalizing voltage (____ V) $\pm 1\%$. 3. Load voltage (____ V) $\pm$ ____%. 4. Rated current (____ A) within specified range	PASS ☐ Abnormal ☐	
	4	Rectifier Output Voltage Adjustment	4. Adjust float voltage to (____ V) $\pm 0.5\%$. 5. Adjust equalizing voltage to (____ V) $\pm 1\%$	PASS ☐ Abnormal ☐	
	5	Ripple Factor Measurement	Ripple factor $r\% \leq 1\%$ (measured at rated load without battery connected)	PASS ☐ Abnormal ☐	
	6	Indicator Meter Function Test	Meter indication is normal and accurate	PASS ☐ Abnormal ☐	
	7	Alarm Function & Indicator Lamp Test	Alarm functions normal; Indicator lamps operate correctly	PASS ☐ Abnormal ☐	

	8	Charging Mode Switching Test	Float charge and equalizing charge switching operates normally	PASS ☐ Abnormal ☐	
	9	Module Switching Power Supply Test	Power supply from rectifier modules is normal	PASS ☐ Abnormal ☐	
	10	Insulation Resistance Measurement	1. Main circuit: $\geq 10 \text{ M}\Omega$. 2. Control circuit: $\geq 1 \text{ M}\Omega$.	PASS ☐ Abnormal ☐	
	11	Ground Resistance Measurement	$\leq 5 \Omega$	PASS ☐ Abnormal ☐	

Action:

Rev. 0.

Manager:_____ **Engineer:**_____ **Review By:**_____ **Inspect By:**_____