

DC Motor 2190 DAYS/TA PM CHECKLIST

EQ#: _____ Unit: _____ SN# _____ WO# _____ Date: _____ PM Cycle: 2190 Days or TA

EQ	PM Item	Standard	Result	Comment
Motor	1 Insulation Resistance Measurement	Applied voltage: _____ V (at 40°C/104°F) Insulation resistance: _____ MΩ (at 40°C/104°F)	PASS ☐ Abnormal ☐	
	2 Appearance	No rust, no damage, no dirt, nameplate is clearly visible	PASS ☐ Abnormal ☐	
	3 Grounding	The grounding wire (connected to the foot) is locked tightly and has a good connection. Grounding resistance < 5 Ω	PASS ☐ Abnormal ☐ _____ Ω	
	4 Check whether the brush holder moves or deforms	The device is correctly and firmly installed.	PASS ☐ Abnormal ☐	
	5 Distance between the brush holder and the commutator surface	Correct distance ____ mm.	PASS ☐ Abnormal ☐	
	6 Clean or wash the inside of the stator and armature	There should be no carbon powder, dust or oil inside.	PASS ☐ Abnormal ☐	
	7 Is the spring pressure of the carbon brush holder appropriate	Normal ____ g/cm ² . (Based on OEM standard)	PASS ☐ Abnormal ☐	
	8 Is the commutator smooth and the insulation gap sufficient	Insulation gap depth ____ m/m	PASS ☐ Abnormal ☐	
	9 Commutator surface inspection	The commutator surface is good and smooth, and the film color is uniform	PASS ☐ Abnormal ☐	
	10 Commutator insulation mica groove is normal	≥ ____ mm	PASS ☐ Abnormal ☐	
	11 Accessories	No damage, no abnormal display	PASS ☐ Abnormal ☐	
	12 Junction boxes and conduit	The bolts are complete, well locked, and there is no risk of water ingress	PASS ☐ Abnormal ☐	

	13	Motor outlet wire inside the junction box	No damage or carbonization	PASS ☐ Abnormal ☐	
	14	Power line inside the junction box	No damage or carbonization, good fixation, no excessive tension causing stress on the terminal	PASS ☐ Abnormal ☐	
	15	Terminal blocks inside the junction box	Locked on the copper bus without loosening and without cracks on the terminal	PASS ☐ Abnormal ☐	
	16	Insulation covering of terminals inside the junction box	No falling off, no friction damage	PASS ☐ Abnormal ☐	
	17	Grounding terminal inside the junction box	The lock is not loose, and the grounding wire is well connected and effective	PASS ☐ Abnormal ☐	
	18	Water vapor intrusion inside the junction box	Dry and free of moisture	PASS ☐ Abnormal ☐	
Control and Monitoring	1	SCR radiator cleaning	Clean and free of dirt	PASS ☐ Abnormal ☐	
	2	SCR cooling fan cleaning	Clean, fan running without abnormal sound	PASS ☐ Abnormal ☐	
	3	Printed circuit board cleaning	Good contact parts cleaning	PASS ☐ Abnormal ☐	
	4	Locking of wiring terminals at various points of the appliance	The contacts are not loose, and the cable and crimp terminals are not discolored	PASS ☐ Abnormal ☐	
	5	Ground resistance check	Ground resistance less than 5 Ω	PASS ☐ Abnormal ☐	
	6	Main cable insulation test	DC____V measurement__ M Ω or above	PASS ☐ Abnormal ☐	
Lubrication System	1	Automatic Grease Feeder	Lubrication piping unobstructed	PASS ☐ Abnormal ☐	
	2	Grease Refill	New grease must reach outlet after refill	PASS ☐ Abnormal ☐	
Cooling System	1	Cooling Fan	Fan grille clean and unobstructed	PASS ☐ Abnormal ☐	
	2	Cooling System Check	No rust; heat exchanger and duct clean and undamaged	PASS ☐ Abnormal ☐	

Reviewed By:_____

Inspected By:_____