

LV SWGR 2190 DAYS PM CHECKLIST

EQ#: _____ Unit: _____ SN# _____ WO# _____ Date: _____ PM Cycle: 2190 Days or each T/A

EQ	PM Item	Standard	Result	Comment
MCC / Local Control Panel / Distribution Panel / Lighting & Receptacle Panel	1 Internal Inspection	No dust, no rust	PASS ☐ Abnormal ☐	
	2 Visual Inspection of Devices & Switches	No dust, no discoloration, no cracks	PASS ☐ Abnormal ☐	
	3 Wiring Inspection	No discoloration, no damage, terminals not loose or discolored	PASS ☐ Abnormal ☐	
	4 Panel Opening Seal Check	Cable entry and openings must be fully sealed	PASS ☐ Abnormal ☐	
	5 Busbar Insulator Check	No dust, no cracks, no damage	PASS ☐ Abnormal ☐	
	6 Busbar Clamp/Connector Check	No dust, no discoloration, no cracks	PASS ☐ Abnormal ☐	
	7 Busbar Inspection	No dust, insulation not discolored	PASS ☐ Abnormal ☐	
Power Cable	1 Cable Compartment Visual Inspection	Connections free from discoloration, deformation or rust	PASS ☐ Abnormal ☐	
		Bolts tightened with indicator marks correct, no looseness or discoloration	PASS ☐ Abnormal ☐	
		Irreversible temperature indicators not discolored	PASS ☐ Abnormal ☐	
	2 Cable Terminal Check	Bolts tightened, indicator lines correct, no looseness, no discoloration, no rust	PASS ☐ Abnormal ☐	
Miscellaneous	1 Cable Inspection	No cracks, no overheating discoloration	PASS ☐ Abnormal ☐	
		Terminals not loose or overheated	PASS ☐ Abnormal ☐	
		Nameplate intact, clean, and legible, cable properly fixed	PASS ☐ Abnormal ☐	
	1 Ground Resistance Measurement	Ground wire not loose, resistance < 5 Ω	PASS ☐ Abnormal ☐	
Control & Monitoring	2 Insulation Resistance Measurement	Main circuit: > 10 M Ω with 500V megger Control circuit: > 1 M Ω with 250V megger	PASS ☐ Abnormal ☐	
	1 Protective Relay Test	Thermal relay trip test, output contacts normal	PASS ☐ Abnormal ☐	
		Relay action meets curve and setting, output contacts normal	PASS ☐ Abnormal ☐	
	2 Contactor Inspection	After closing, main & auxiliary contacts measured contact resistance < 1 Ω	PASS ☐ Abnormal ☐	
	3 Instrument & Transducer Calibration	Input, output, and display calibration; error must meet standard	PASS ☐ Abnormal ☐	

Review By: _____ Inspect By: _____

LV SWGR 2190 DAYS PM CHECKLIST

EQ#: _____ Unit: _____ SN# _____ WO# _____ Date: _____ PM Cycle: 2190 Days or each T/A

EQ	PM Item	Standard	Result	Comment
ACB Enclosure&Compartment	1 Internal Inspection	No dust, no rust	PASS ☐ Abnormal ☐	
	2 Visual Inspection of Devices & Switches	No dust, no discoloration, no cracks	PASS ☐ Abnormal ☐	
	3 Wiring Inspection	No discoloration, no damage, terminals not loose or discolored	PASS ☐ Abnormal ☐	
	4 Panel Opening Seal Check	Cable entry and openings must be fully sealed	PASS ☐ Abnormal ☐	
	5 Busbar Insulator Check	No dust, no cracks, no damage	PASS ☐ Abnormal ☐	
	6 Busbar Clamp/Connector Check	No dust, no discoloration, no cracks	PASS ☐ Abnormal ☐	
	7 Busbar Inspection	No dust, insulation not discolored	PASS ☐ Abnormal ☐	
Power Cable	1 Cable Compartment Visual Inspection	No dust, no discoloration, no cracks	PASS ☐ Abnormal ☐	
	2 Cable Terminal Check	Bolts tightened, indicator lines correct, no looseness, no discoloration, no rust	PASS ☐ Abnormal ☐	
	3 Cable Inspection	No cracks, no overheating discoloration	PASS ☐ Abnormal ☐	
		Terminals not loose or overheated	PASS ☐ Abnormal ☐	
		Nameplate intact, clean, and legible, cable properly fixed	PASS ☐ Abnormal ☐	
Miscellaneous	1 Ground Resistance Measurement	Ground wire not loose, resistance < 5 Ω	PASS ☐ Abnormal ☐	
	2 Insulation Resistance Measurement	Main circuit: > 10 M Ω with 500V megger Control circuit: > 1 M Ω with 250V megger	PASS ☐ Abnormal ☐	
	3 ACB Main Contact Resistance Measurement	Test current 100A, contact resistance < specified $\mu\Omega$	PASS ☐ Abnormal ☐	
	4 ACB Visual Inspection	Breaker and draw-out unit free of dust, damage, discharge marks; apply grease	PASS ☐ Abnormal ☐	
	5 ACB Contactor Mechanism Inspection	Free of dust/rust, smooth operation, apply grease	PASS ☐ Abnormal ☐	

	6	ACB Spring Inspection	No rust, no deformation, no relaxation, apply grease	PASS ☐ Abnormal ☐	
	7	ACB Linkage Pin Inspection	No loosening, no rust, no deformation, smooth operation, apply grease	PASS ☐ Abnormal ☐	
	8	ACB Bolt & Nut Inspection	No loosening, no rust	PASS ☐ Abnormal ☐	
	9	ACB Mechanical Structure Inspection	Breaker draw-out/in operation smooth, correct positioning, apply grease	PASS ☐ Abnormal ☐	
	10	ACB Manual Operation Test	Breaker close/trip operation normal, manual charging normal	PASS ☐ Abnormal ☐	
	11	ACB Moving Part Inspection	No dust, no rust, no deformation, no cracks, apply grease	PASS ☐ Abnormal ☐	
	12	ACB Operating Mechanism Inspection	TEST/SERVICE positions correct, no dust, no rust, smooth operation, apply grease	PASS ☐ Abnormal ☐	
	13	ACB Terminal Inspection	No overheating discoloration, no looseness	PASS ☐ Abnormal ☐	
	14	ACB Wiring Inspection	No overheating discoloration, no cracks, no deterioration	PASS ☐ Abnormal ☐	
	15	ACB Auxiliary Contact Inspection	No overheating discoloration, no looseness, contact resistance <1Ω	PASS ☐ Abnormal ☐	
	16	ACB Coil Inspection	No overheating discoloration, material not deteriorated, coil resistance normal	PASS ☐ Abnormal ☐	
Control & Monitoring	1	Protective Relay Test	Thermal relay trip test, output contacts normal	PASS ☐ Abnormal ☐	
			Relay action meets curve and setting, output contacts normal	PASS ☐ Abnormal ☐	
	2	ACB Protection Control Module Test	Protection relay action meets curve and setting, output contacts normal	PASS ☐ Abnormal ☐	
	3	ACB Battery Test	Battery voltage normal by test button	PASS ☐ Abnormal ☐	
	4	Contactors Inspection	After closing, main & auxiliary contacts measured contact resistance < 1 Ω	PASS ☐ Abnormal ☐	
	5	Instrument & Transducer Calibration	Input, output, and display calibration; error must meet standard	PASS ☐ Abnormal ☐	

Review By: _____ Inspect By: _____