

MV SWITCHGEAR 180 DAY PM CHECKLIST

EQ#: _____ Unit: _____ SN# _____ WO# _____ Date: _____ PM Cycle: 180 Days

No	PM Item	Standard	Result	Comment
1	Switchgear Room Environment	1. Check A/C & lights condition 2. Temp: 65-80°F, Humidity: <65% 3. Check for dust, water, smoke, corrosion, cracks or inflammable vapors 4. Check fireproofing and wall seals, cable entry seals, verify no signs of animal intrusion	PASS ☐ Abnormal ☐ PASS ☐ Abnormal ☐ Temp: _____ Humidity: _____ PASS ☐ Abnormal ☐ PASS ☐ Abnormal ☐	
2	Switchgear	1. Check for dust, water, smoke, corrosion, cracks or inflammable vapors 2. Check gauges 3. Check switches 4. Check indicator lights 5. Check labels, signs (NO hand-written labels) 6. Check arc flash label up to date 7. Check cable and conduit entry seals	PASS ☐ Abnormal ☐ PASS ☐ Abnormal ☐ PASS ☐ Abnormal ☐ PASS ☐ Abnormal ☐ PASS ☐ Abnormal ☐ PASS ☐ Abnormal ☐ PASS ☐ Abnormal ☐	
3	Reading	1. The three-phase voltage and current readings should be relatively balanced and close to each other.	Voltage: A: _____ B: _____ C: _____ Amp: A _____ B: _____ C: _____ Watt: _____ Var: _____ P.F.: _____	
4	CBM (Condition Based Maintenance)	2. IR Scan (Meter, TB, CS, Gauge, Wire) *cable (if has window)	PASS ☐ Abnormal ☐	

Action:

Rev. 0

Supervisor Review:_____

Inspect By:_____