

138KV AND 69KV TIE LINE 2190 DAYS/TA PM CHECKLIST

Cable#: _____ Unit: _____ WO# _____ Date: _____ PM Cycle: 2190 Days or TA

PM Item	Standard	Result	Comment				
1 Disconnect Switch (DS)	1. Check the connection of the switches if loose or part(s) missing	PASS ☐ Abnormal ☐					
	2. Check the support insulators of switches, such as damage and cleanness	PASS ☐ Abnormal ☐					
	3. Check bolts of insulators if in position or loose	PASS ☐ Abnormal ☐					
	4. Check connectors with conductors if loose	PASS ☐ Abnormal ☐					
	5. Clean the insulator surface with OEM recommended material (If insulator has already been coated, use water or mild neutral detergent only)	PASS ☐ Abnormal ☐					
	6. The contact paste shall be applied on the contacts of switch(es)	PASS ☐ Abnormal ☐					
	7. The switch(es) shall be operated several times to verify the smooth operation	PASS ☐ Abnormal ☐					
	8. Insulation resistance test Megger 800MΩ (5KV test 60s)	PASS ☐ Abnormal ☐ Phase-Ground (MΩ): <table border="1" style="margin-left: auto; margin-right: auto; border-collapse: collapse;"> <tr> <td style="padding: 2px;">A-G</td><td style="padding: 2px;">B-G</td><td style="padding: 2px;">C-G</td></tr> <tr> <td style="height: 20px;"></td><td style="height: 20px;"></td><td style="height: 20px;"></td></tr> </table>		A-G	B-G	C-G	
A-G	B-G	C-G					
2 Support Insulator	1. Check no any abnormal conditions or physical deterioration	PASS ☐ Abnormal ☐					
	2. Clean the insulator surface with OEM recommended material (If insulator has already been coated, use water or mild neutral detergent only)	PASS ☐ Abnormal ☐					
	3. The contact paste shall be applied on the contacts of switch(es)	PASS ☐ Abnormal ☐					

		4. the bolts shall be carefully fastened with manufacturer's recommendation	PASS ☐ Abnormal ☐							
		5. Insulation resistance test Megger 800MΩ (5KV test 60s)	PASS ☐ Abnormal ☐ Phase-Ground (MΩ): <table><tr><td>A-G</td><td>B-G</td><td>C-G</td></tr><tr><td></td><td></td><td></td></tr></table>	A-G	B-G	C-G				
A-G	B-G	C-G								
3	Surge arresters	1. Check no any abnormal conditions or physical deterioration	PASS ☐ Abnormal ☐							
		2. Clean the insulator surface with OEM recommended material (If insulator has already been coated, use water or mild neutral detergent only)	PASS ☐ Abnormal ☐							
		3. The contact paste shall be applied on the contacts of switch(es)	PASS ☐ Abnormal ☐							
		4. the bolts shall be carefully fastened with manufacturer's recommendation	PASS ☐ Abnormal ☐							
		5. Insulation resistance test Megger 800MΩ (5KV test 60s)	PASS ☐ Abnormal ☐ Phase-Ground (MΩ): <table><tr><td>A-G</td><td>B-G</td><td>C-G</td></tr><tr><td></td><td></td><td></td></tr></table>		A-G	B-G	C-G			
A-G	B-G	C-G								
4	PTs and CTs	1. Check no any abnormal conditions or physical deterioration	PASS ☐ Abnormal ☐							
		2. Clean the insulator surface with OEM recommended material (If insulator has already been coated, use water or mild neutral detergent only)	PASS ☐ Abnormal ☐							
		3. The contact paste shall be applied on the contacts of switch(es)	PASS ☐ Abnormal ☐							
		4. the bolts shall be carefully fastened with manufacturer's recommendation	PASS ☐ Abnormal ☐							
		5. Fasten the ground wire in position	PASS ☐ Abnormal ☐							

		6. Insulation resistance test Megger 800MΩ (5KV test 60s)	PASS ☐ Abnormal ☐ Phase-Ground (MΩ): <table border="1"> <tr> <td>A-G</td> <td>B-G</td> <td>C-G</td> </tr> <tr> <td></td> <td></td> <td></td> </tr> </table>	A-G	B-G	C-G				
A-G	B-G	C-G								
5	Potheads	1. Check no any abnormal conditions or physical deterioration	PASS ☐ Abnormal ☐							
		2. Clean the insulator surface with OEM recommended material (If insulator has already been coated, use water or mild neutral detergent only)	PASS ☐ Abnormal ☐							
		3. The contact paste shall be applied on the contacts of switch(es)	PASS ☐ Abnormal ☐							
		4. the bolts shall be carefully fastened with manufacturer's recommendation	PASS ☐ Abnormal ☐							
		5. Insulation resistance test Megger 800MΩ (5KV test 60s)	PASS ☐ Abnormal ☐ Phase-Ground (MΩ): <table border="1"> <tr> <td>A-G</td> <td>B-G</td> <td>C-G</td> </tr> <tr> <td></td> <td></td> <td></td> </tr> </table>		A-G	B-G	C-G			
A-G	B-G	C-G								
Action:										