

138KV AND 69KV TIE LINE 45 DAYS PM CHECKLIST

Cable#: _____ Unit: _____ WO# _____ Date: _____ PM Cycle: 45 Days

	PM Item	Standard	Result	Comment
1	Visual Inspection (Conductor and Hardware)	1. Check for conductor sag, damage, or deformation	PASS ☐ Abnormal ☐	
		2. Inspect for broken strands or corrosion on conductors	PASS ☐ Abnormal ☐	
		3. Verify the integrity of clamps, connectors, and fittings	PASS ☐ Abnormal ☐	
		4. Check for loose, missing, or damaged hardware	PASS ☐ Abnormal ☐	
2	Visual Inspection (Insulators and Support)	1. Inspect insulators for cracks, chips, contamination, or flashover marks	PASS ☐ Abnormal ☐	
		2. Check for signs of aging, discoloration, or pollution buildup	PASS ☐ Abnormal ☐	
		3. Verify insulator alignment and proper mechanical support	PASS ☐ Abnormal ☐	
		4. Inspect poles/towers for rust, deformation, or structural damage	PASS ☐ Abnormal ☐	
3	Visual Inspection (Signs of Electrical Discharge)	1. Look for corona marks, tracking, or burn marks on surfaces	PASS ☐ Abnormal ☐	
		2. Check for evidence of arcing or insulation deterioration	PASS ☐ Abnormal ☐	
		3. Inspect for unusual noise, smell, or visible discharge	PASS ☐ Abnormal ☐	
4	Visual Inspection (Environmental and Safety)	1. Check for vegetation encroachment around structures	PASS ☐ Abnormal ☐	

