

OIL-Immersed TR PM FORM

EQ#: _____ Unit: _____ SN# _____ WO# _____ Date: _____ PM Cycle: 365 Days

EQ	PM Item		Standard	Result	Comment
TR	1	Ambient temperature	Reading	_____ °F	
	2	Ambient humidity	Reading	_____ %	
	3	IR camera	Inspection around the transformer	PASS ☐ Abnormal ☐ N/A ☐	
	4	PD (e.g., PD74i)	Check for any signs of discharge around the output/input terminal box	PASS ☐ Abnormal ☐ N/A ☐	
	5	Ultrasound camera (e.g., FLUKE)	Inspection around the transformer	PASS ☐ Abnormal ☐ N/A ☐	
	6	Oil Sampling	Check Online DGA or perform oil sampling	PASS ☐ Abnormal ☐ N/A ☐	
Grounding	1	equipment body	Under 5 Ω	_____ Ω	
	2	NGR housing		_____ Ω	

Action:

Supervisor Review: _____ Inspect By: _____