

UPS 90 DAYS PM FORM

EQ#: _____ Unit: _____ SN# _____ WO# _____ Date: _____ PM Cycle: 90 Days

	UPS PM Item	Standard	Result	Comment
1	Perform 45 days PM scope	Complete 45 DAYS PM form	PASS ☐ Abnormal ☐	
2	Via inspect window <u>IR scan</u> Cap & control boards	Board & Capacitors No abnormal temp.	PASS ☐ Abnormal ☐	
3	Ground terminal	No loose or broken wires	PASS ☐ Abnormal ☐	
4		IR scan → no abnormal	PASS ☐ Abnormal ☐	
5	Ground resistance	< 5 Ω	_____ Ω	

Action:

Rev. 0

Supervisor Reviewed By: _____

Inspected By: _____

UPS BATTERY 90 DAYS PM FORM

For Lithium Battery Only

EQ#: _____ Unit: _____ SN# _____ WO# _____ Date: _____ PM Cycle: 90 Days

Unit		PM Item	Standard	Result	Comment
UPS Breaker Panel	1	IR scan via back side	1. All breakers no abnormal temp	PASS ☐ Abnormal ☐	
			2. All connection no abnormal temp	PASS ☐ Abnormal ☐	
			3. All buses no abnormal temp	PASS ☐ Abnormal ☐	
	2	IR scan front	1. Rect input no abnormal temp	PASS ☐ Abnormal ☐	
			2. Res input no abnormal temp	PASS ☐ Abnormal ☐	
	3	Grounding	1. No loose or broken wires	PASS ☐ Abnormal ☐	
			2. IR scan → no abnormal	PASS ☐ Abnormal ☐	
			3. Ground resistance < 5 Ω	_____ Ω	
	4	Control compartment IR scan	No overheat, no burn	PASS ☐ Abnormal ☐	
	1	Battery rack grounding	No loose or broken wires, < 5 Ω	PASS ☐ Abnormal ☐	
Battery	2	Battery Terminal inspection	No sign of overheat	PASS ☐ Abnormal ☐	
	3	Battery breakers IR scan	no abnormal temp	PASS ☐ Abnormal ☐	
	4	BMS module (include battery)	No dust, no loose connection	PASS ☐ Abnormal ☐	

Action:

Rev. 0.

Engineer Reviewed By: _____ Supervisor Reviewed By: _____ Inspected By: _____

UPS BATTERY 90 DAYS PM FORM

For Lead-Acid Battery Only

EQ#: _____ Unit: _____ SN# _____ WO# _____ Date: _____ PM Cycle: 90 Days

Unit		PM Item	Standard	Result	Comment
UPS Breaker Panel	1	IR scan via back side	4. All breakers no abnormal temp	PASS ☐ Abnormal ☐	
			5. All connection no abnormal temp	PASS ☐ Abnormal ☐	
			6. All buses no abnormal temp	PASS ☐ Abnormal ☐	
	2	IR scan front	3. Rect input no abnormal temp	PASS ☐ Abnormal ☐	
			4. Res input no abnormal temp	PASS ☐ Abnormal ☐	
	3	Grounding	4. No loose or broken wires	PASS ☐ Abnormal ☐	
			5. IR scan → no abnormal	PASS ☐ Abnormal ☐	
			6. Ground resistance < 5 Ω	_____ Ω	
	4	Control compartment IR scan	No overheat, no burn	PASS ☐ Abnormal ☐	
Battery (Lead-acid)	1	Battery rack grounding	No loose or broken wires, < 5 Ω	PASS ☐ Abnormal ☐	
	2	Battery breakers IR scan	No abnormal temp	PASS ☐ Abnormal ☐	
	3	Battery Test	1.Voltage(2.2V/cell) (Fluke BT521 screen pass)	PASS ☐ Abnormal ☐	
	4		2.Internal Res (Fluke BT521 screen pass)	PASS ☐ Abnormal ☐	
	5		3.Intercell Res (Fluke BT521 screen pass)	PASS ☐ Abnormal ☐	
	6	Specific gravity test	1.Use DMA35	PASS ☐ Abnormal ☐	
	*Fluke BT521 need to be setting at first time.				

* Test equipment brand and model are for reference only

Action:

Rev. 0.

Engineer Reviewed By: _____ Supervisor Reviewed By: _____ Inspected By: _____